



Department of Public Works
Special Districts Division

Snowdrop Road Project Status Update

June 8, 2021



UPDATES

- April 6: Board of Supervisor approved the project bond
- April 15: Bond issued
- April 20: Board of Supervisor award of construction contract to Trinity Construction
- May 17, 2021: Groundbreaking Ceremony – Construction Started
- Spring 2022: Target completion date



CONSTRUCTION UPDATES

- Construction currently focusing on the section of the Christmas Canyon where the new drainage structures being built and the surrounding area.
- Excavation and backfilling is currently ongoing
- Contractor will move toward the east for the next phase of construction



Easement Status

- Public Easements Status
 - In progress. No construction activities until easement acquisition completed
- Private Easement Status
 - 1 Private easement remaining



Snowdrop Road Project Update

Environmental Agreement and Biological Monitoring

- Mitigation land purchase in progress. Targeting completion of this process in two months
- Biological Monitoring: Weekly surveys and reports ongoing. No risk on designated species so far.

